GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 3 Ser No. 049914

Gas Safe Register 198524 — Enter Company Registration Number

Engineer [redacted]

Gas Safe [redacted]

Engie Office Address 16A
ENGIE HOUSE ARUNDEL
SHEFFIELD
S10 3EA

Contract Number SHORE COURT FLATS.
Customer Name
Site Address SHORE LANE.
SHEFFIELD
Postcode S10 3BW
Received By NOAH Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/BS/FL)
1	YES	SERVICE	PLANT ROOM	BOILER 1	IDEAL LOGIC QUATTRO 45	0908206353340	SIAG	FS
2	YES	SERVICE		BOILER 2	IDEAL LOGIC QUATTRO 45	0908206353360	IDEAL	FS
3								
4								

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fail to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation			
Low level free area cm² or ~~ventilation flow rate/inlet grille~~	Actual 2352	Required (Calculated)	RS
High level free area cm² or ~~ventilation flow rate/extract grille~~	Actual 2688	Required (Calculated)	RS
All ventilation grills clear and unobstructed (Yes/No)	YES	Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA

Details of any faults	Remedial Action Taken	Comments and calculations

Appliance Checks	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Flue flow test satisfactory (Yes/No/NA)	NA	NA	NA	NA
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	YES
Air/Gas switch operating correctly (Yes/No/NA)	NA	NA	NA	NA
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	YES
Burner lock out time (seconds)				
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	YES
Heat net input rating data (kW)	43	43	43	43

	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Gas burner pressure (mbar) or heat input kW/h required	21	21	21	21
Gas burner pressure (mbar) or heat input kW/h measured	20	21	20	21
Gas rating measured (kW/h / NA) Gross	45kW	7.4	43.0	7.94
Air/gas ratio control setting (%/NA)	NA	NA	NA	NA
Net flue gas temperature (gross less ambient) (°C)	44.9	33.7	44.7	33.8
Oxygen (O_2 %)	5.1	5.2	5.1	5.1
Carbon Monoxide (CO)(ppm)	39	42	26	44

	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Carbon Dioxide (CO_2) (%)	9.1	9.0	9.1	9.1
Excess Air (%)	31.5	32.3	31.5	31.7
CO/CO_2 Ratio	0.0004	0.0004	0.0035	0.0005
Gross Efficiency (%)	102.2	106.9	102.4	106.9
CO flue dilution (ppm)	NA	NA	NA	NA
Standing pressure (mbar)	24	24	24	24
Working pressure (mbar)	20	20	20	20
Is appliance safe for use (Yes/No)	YES	YES	YES	YES
Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO			
Test Instrument	KANE			
Test Instrument serial number				

Worksheet No (if used)	
Checked by (office use)	
Entered on database	

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and use) regulations, standards and procedures.

Date 08-07-22

Signature [redacted]

Yellow - Service Centre, Pink - Site, Green - Engineer